

95 Completed projects under NLCPR - Tripura

(Rs. in crore)

Sl. No.	Sector/ Name of Project	Year of sanction	Approved Cost	Total release	Total UC sent	Status	Remarks
	Education (School)						
1	Upgradation of infrastucture of R. K. Mission Vidyalaya, Agartala	1998-99	2.75	2.75	2.75	Completed	CC sent on 07.09.2005
2	Construction of 175 Primary Schools Building with provision of furniture	2000-01	14.44	14.44	14.44	Completed	CC sent on 16.10.2007
3	Sarva Shiksha Abhiyan for Tripura (2005-06)	2005-06	14.14	14.14	14.14	Completed	CC sent on 05.01.2008
4	Sarva Shiksha Abhiyan for Tripura (2006-07)	2006-07	10.66	10.66	10.66	Completed	CC sent on 05.01.2008
5	Upgradation of 25 upper Primary Schools	2000-01	3.69	3.34	3.34	Completed	CC sent on 16.10.2007
	Education (Higher)						
6	Development of Tripura University	1999-00	20.52	20.52	20.52	Completed	CC sent on 10.01.2008
7	Construction of Tripura Institute of Technology (Phase - I)	2010-11	7.94	7.15	7.15	Completed	CC sent on 01.01.2013.
8	Improvement of State B. Ed. College	2008-09	8.26	6.38	6.39	Completed	CC sent on 18.12.2015.
9	Construction of Law College	2010-11	4.19	3.46	3.46	Completed	CC sent on 18.12.2015.
10	Infrastructure Development of Tripura Engineering College (NIT)	2006-07	12.24	10.83	10.83	Completed	CC sent on 02.01.2016.
11	Bhavan's Science College	2005-06	5.98	5.26	5.26	Completed	CC sent on 04.02.2016.
12	Construction of 100 seated Boys Hostel and Quarters for Faculty and Staff at Government Degree College, Dharmanagar, North Tripura	2010-11	3.85	3.40	3.40	Completed	CC sent on 21.12.2016
13	Upgradation of Facilities in 15 Degree Colleges in Tripura	2009-10	47.55	38.23	38.23	Completed	CC sent on 18-01-2018
14	Establishment of a new College of Teacher Education in North Tripura at Kumarghat	2008-09	21.10	18.62	18.62	18.62	CC sent on 04-07-2017
	Flood Control & Irrigation						
15	Minor Irrigation Schemes	2000-01	4.78	4.78	4.78	Completed	CC sent on 03.03.2004
	Power						
16	1x21 MW Gas Tharmal project (Extension) at Rokhia-phase-11	1999-00	85.17	85.17	85.17	Completed	CC sent on 27.05.2004
17	Transmission Schemes- Construction 132/33/11KV. 1X7.5/2.5/5 MVA Substation at Gournagar, Kailashahar	1998-99	3.00	3.00	3.00	Completed	CC sent on 27.05.2004
18	Transmission Schemes- Construction of 132 KV. transmission line from Agartala to Udaipur via rokhia on Galvanised lattice structure.	1998-99	8.00	8.00	8.00	Completed	CC sent on 27.05.2004
19	Construction of 132/33/11 KV. 1X15MVA Substation at Ambassa.	1998-99	2.00	2.00	2.00	Completed	CC sent on 27.05.2004
20	Construction of 132 KV. 1X15 substation at Udaipur.	1998-99	4.00	4.00	4.00	Completed	CC sent on 27.05.2004
21	Construction of 132 KV. substation at Kamalpur.	1998-99	3.00	3.00	3.00	Completed	CC sent on 27.05.2004
22	Construction 132KV transmission line on steel lattice tower from Kailashahar to Dharmanagar,Section-Kailashahar-Kumarghat(17.222 KM).	1998-99	3.00	3.00	3.00	Completed	CC sent on 27.05.2004
23	Construction of 66/11KV. 1X10 MVA Substation at Sabroom, Manubazar.	1998-99	2.00	2.00	2.00	Completed	CC sent on 27.05.2004
24	Construction of 66KV.transmission line from Belonia to Satchand.	1998-99	1.00	1.00	1.00	Completed	CC sent on 27.05.2004
25	Sector Satchand to Sabroom (15 Km) on Steel tubular pole.	1998-99	3.00	3.00	3.00	Completed	CC sent on 27.05.2004

95 Completed projects under NLCPR - Tripura

(Rs. in crore)

Sl. No.	Sector/ Name of Project	Year of sanction	Approved Cost	Total release	Total UC sent	Status	Remarks
26	Augmentation of 132/33 KV. 2X35 MVA Substation at Agartala.	1998-99	5.00	5.00	5.00	Completed	CC sent on 27.05.2004
27	Construction of 132 KV. transmission line at Kamalpur.	1998-99	1.00	1.00	1.00	Completed	CC sent on 27.05.2004
28	Construction of 132/33/KV. 1X5 MVA Substation at Purbakancharbari. Kumarghat	1999-00	3.00	3.00	3.00	Completed	CC sent on 27.05.2004
29	Construction of 132 KV. Closed loop arrangement at Dharmanagar.	1998-99	2.00	2.00	2.00	Completed	CC sent on 27.05.2004
30	1x21 MW Gas Thermal project at Rokhia (UNIT VIII) in Tripura	2004-05	80.94	78.06	78.06	Completed	CC sent on 16.11.2007
31	Electrification of Tribal Villages (No.10) (As per request of State Govt., the project closed after electrification of 5 villages only)	2001-02	1.44	0.72	0.72	Completed	CC sent on 16.11.2007
32	Sub-transmission schemes - 33 KV sub station at Gandachara, Melaghar, Takarjala, Durjoynagar,Kadamtola, Khayerpur, Bardowali, Sekerkote and Dhajannagar.	2000-01	12.66	12.66	12.66	Completed	CC sent on 10.11.2008
33	Sub-transmission schemes - System Improvement	2000-01	5.77	5.38	5.38	Completed	CC sent on 10.11.2008
34	Sub-transmission schemes - 33 KV line	2000-01	6.34	6.34	6.34	Completed	CC sent on 13.05.2009
35	Sub-transmission schemes - Distribution works	2000-01	13.99	12.49	12.49	Completed	CC sent on 13.05.2009
36	Sub-transmission schemes Metering and Instrumentation	2000-01	6.79	2.25	2.25	Completed	CC sent on 07.08.2009
37	Transmission Scheme including Bodhjanganagar Industrial Estate in Tripura	2007-08	9.37	8.36	8.36	Completed	CC sent on 17.03.2012
38	Renovation & restrengthening of 132 KV Single circuit line from Agartala to Dharmanagar	2001-02	10.00	10.00	10.00	Completed	CC sent on 22.06..2012
39	Transmission Project (Phase-I): 132 KV D/C line from <u>Surjamaninagar to Budhjunnagar (20 Km)</u> & associated Fdr. Bay at Budhjunnagar, West Tripura District	2010-11	7.39	6.03	6.03	Completed	CC sent on 11.02..2015
40	Transmission Project (Phase-I): 132 KV D/C line from Surjamaninagar to 79 Tilla Grid Sub-Station . (11.14 Km) including Feeder Bay & site development, West Tripura District	2010-11	9.51	8.34	8.34	Completed	CC sent on 25.10..2016
41	Augmentation of P.K. Bari S/station with132 KV Bay for termination of 400 KV line	2012-13	4.01	3.60	3.60	Completed	CC sent on 07.11..2017
	Roads & Buildings						
42	Replacement of 49 Timber bridges by bailey type in Tribal Areas	2000-01	28.49	28.49	28.49	Completed	CC sent on 09.07.2004
43	Improvement of Banikya Chowmuhani-Salbagan road	2005-06	4.77	4.19	4.19	Completed	CC sent on 04.08.2009
44	New Capital Complex at Agartala	1999-00	50.00	48.17	48.17	Completed	CC sent on 05.03.2011
45	Replacement of 2 (two) existing SPT bridges in Tripura on Kamalpur-Maracherra-Ambassa Road by RCC bridges.	2006-07	4.28	3.74	3.74	Completed	CC sent on 16.03.2013
46	Construction of RCC Bridge over Dhuriacherra at Ch. 0.90 Km. on Kamalpur –	2009-10	2.97	2.62	2.62	Completed	CC sent on 11.04.2013
47	Construction of RCC Bridge over Laxmicherra river at Km 12.01 on Khowai - Udna road	2009-10	2.16	1.91	1.91	Completed	CC sent on 11.04.2013
48	Construction of RCC Bridge over Kakricherra at Ch. 4.50 Km on Thalibari-Microsa road	2009-10	2.10	1.85	1.85	Completed	CC sent on 19.09.2013.
49	Construction of RCC Bridge near Tulamura Market over Tulamuracherra on Gargi – Tulamura road (ODR)	2009-10	3.28	2.90	2.90	Completed	CC sent on 19.09.2013
50	Improvement of Mailak - Gamukabari via Burbaria Road (7.50 km)	2010-11	10.68	9.42	9.42	Completed	CC sent on 19.09.2013.

95 Completed projects under NLCPR - Tripura

(Rs. in crore)

Sl. No.	Sector/ Name of Project	Year of sanction	Approved Cost	Total release	Total UC sent	Status	Remarks
51	Construction of RCC Bridge over Kalapaniacherra at Ch. 0.50 km. on Satchand Block office – Old Manubankul road (ODR)	2009-10	2.66	2.34	2.34	Completed	CC sent on 01.10.2013.
52-53	Construction of RCC Bridge over Local Stream at Ch. 7.00 Km and Ch. 4.50 Km on Dhanpur to Kakraban Road	2009-10	4.04	3.56	3.56	Completed	CC sent on 21.10.2013.
54	Construction of RCC Bridge over Burima river near Golaghati Market on Bishalgarh –	2009-10	3.53	3.12	3.12	Completed	CC sent on 21.10.2013.
55	Construction of RCC Bridge over river Lohar at Ch. 0.45 Km on Kamalghat – Gamchakobra – Banikya Chowmuhani road	2009-10	2.66	2.35	2.35	Completed	CC sent on 21.10.2013.
56	Construction of RCC Bridge near causeway at Krishnapur over Balucherra at Ch. 6.05 Km. on Maharani - Tulashikar road	2009-10	1.78	1.57	1.57	Completed	CC sent on 21.10.2013.
57	Construction of RCC Bridge over Ghoramaracherra on NH-44 at Jirania Tripura Engineering. College – Chalkbasta	2009-10	3.11	2.74	2.74	Completed	CC sent on 21.10.2013.
58-59	Construction of RCC Bridge over river Surmacherra river at Ch. 30.10 Km and Ch. 34.53 Km on Mohanpur – Simna Road	2009-10	3.91	3.39	3.39	Completed	CC sent on 29.05.2014.
60-61	Construction of RCC Bridges over Local stream at Ch. 4.40 Km and Ch. 7.50 Km on Jogendranagar – Jampajala Road	2009-10	4.40	3.88	3.88	Completed	CC sent on 29.05.2014.
62	Construction of RCC Bridge over river Lohar on Berimura- Taltala road (ODR)	2009-10	2.29	2.02	2.02	Completed	CC sent on 30.05.2014.
63	Construction of RCC Bridge over Champakcherra at Ch. 18.40 Km. on Mohanpur –	2010-11	2.84	2.50	2.50	Completed	CC sent on 29.05.2014.
64	Construction of RCC Bridge over local stream at Ch. 14.60 Km. on Mohanpur – Simna	2010-11	1.77	1.57	1.57	Completed	CC sent on 25.02.2015.
65	Construction of RCC Bridge over local stream at Ch. 12.00 Km. on Mohanpur – Simna road (ODR) 2.33	2009-10	2.33	2.06	2.06	Completed	CC sent on 25.11.2015.
66	Road connecting Railway Stations to NH/ State Highway (4 Nos.)	2012-13	16.20	14.37	14.37	Completed	CC sent on 03.08.2016.
67	Construction of RCC Bridge over river Howrah at Ch. 0.01 Km. Champaknagar to Udaipur road	2009-10	3.02	2.66	2.66	Completed	CC sent on 03.01.2017.
68	Construction of RCC Bridge over Dhanai at Ch. 6.60 km. on Champaknagar-Mandai road (ODR)	2009-10	3.21	2.43	2.43	Completed	CC sent on 03.08.2017.
69	Jogendranagar to Takarjala road (24.32 Km)	2012-13	36.80	33.12	33.12	Completed	CC sent on 31.08.2017.
70	Construction of RCC Bridge over Ujan Machmaracherra at Ch. 9.00 Km. on Kanchanpur – Jalabassa road (ODR)	2010-11	3.07	2.71	2.71	Completed	CC sent on 16.07.2018.
71	Construction of RCC Bridge over Baradupatacherra at Ch. 2.80 Km. on Kanchanpur – Jalabassa road (ODR)	2010-11	3.88	3.27	3.27	Completed	CC sent on 16.07.2018.
	Water Supply						
72	Water Supply at Dharmanagar	2002-03	5.49	5.05	5.05	Completed	CC sent on 05.01.2008
73	Water Supply at Teliamura	2002-03	6.21	5.72	5.72	Completed	CC sent on 26.03.2011

95 Completed projects under NLCPR - Tripura

(Rs. in crore)

Sl. No.	Sector/ Name of Project	Year of sanction	Approved Cost	Total release	Total UC sent	Status	Remarks
74	Water Supply Scheme at Jatanbari-Nutanbazar	2007-08	5.21	4.55	4.55	Completed	CC sent on 24.09.2014
75	Water Supply Scheme at Melaghar	2007-08	8.86	7.75	7.75	Completed	CC sent on 05.06.2015
76	Quality improvement of Rural Water supply Schemes in Tripura by way of construction of package type (dual media pressure) iron removal plants (IRPs) attached to existing deep tube wells	2011-12	12.83	11.08	11.08	Completed	CC sent on 04.03.2016
	Health						
77	Government Medical College, Agartala	2005-06	104.51	94.06	94.06	Completed	CC sent on 10.03.2011
78	Strengthening of Super Speciality Block, Agartala	2001-02	8.88	8.00	5.75	Completed	CC sent on 03.04.2008.
79	State Level Para Medical Institute at Agartala	2004-05	14.07	12.85	12.67	Completed	CC sent on 11.03.2011
80	South District Hospital	2005-06	9.40	8.46	8.45	Completed	CC sent on 20.09.2016
81	North District Hospital	2005-06	9.40	8.46	8.31	Completed	CC sent on 20.09.2016
82	Improvement of Teliamura Sub-Divisional Hospital in Tripura	2008-09	7.32	6.47	6.47	6.47	CC sent on 02.08.2018
	Tribal Welfare						
83	Tribal Development project	2000-01	28.80	28.04	28.04	Completed	CC sent on 26.03.2011
84	Construction of Sports Complex at Khumulwng, Sadar	2010-11	4.78	3.44	3.44	Completed	CC sent on 27.11.2017
	ICA						
85	Nazrul Kala Kshetra (Phase-II) in Tripura	2010-11	8.20	7.38	7.38	Completed	CC sent on 26.04.2013.
86	Ravindra Convention Centre (Satabarshiki Bhawan)	2011-12	21.94	19.37	19.37	Completed	CC sent on 08.04. 2014.
	Transport						
87	Construction of Motor Stand at Dharmanagar	2010-11	10.34	9.00	9.00	Completed	CC sent on 04.07.2014.
88	Construction of Motor Stand at Khumulwng, TTAADC	2010-11	1.94	1.64	1.64	Completed	CC sent on 18.11.2017.
	ARDD						
89	Construction of Veterinary College in Tripura (Phase -I)	2011-12	16.31	14.39	14.39	Completed	CC sent on 21.10.2014.
	YA & Sports						
90	Up-gradation of Tripura Sports School, Badharghat	2009-10	2.79	2.46	2.46	Completed	CC sent on 21.12. 2013.
91	Construction of Boy's Hostel (Sports), Badharghat	2010-11	3.02	2.66	2.66	Completed	CC sent on 21.12. 2013.
92	Construction of Girl's Hostel (Sports),Badharghat	2010-11	2.79	2.46	2.46	Completed	CC sent on 21.12. 2013.
93	Up-gradation of Regional College of Physical Education, Panisagar	2010-11	13.84	12.21	12.21	Completed	CC sent on 04.05. 2016.
94	Construction of District Sports Complex at Kailashahar, North Tripura	2011-12	3.95	3.48	3.48	Completed	CC sent on 02.08. 2018
	Agriculture						
95	Construction of Building for College of Agriculture	2009-10	56.05	49.52	49.52	Completed	CC sent on 04.02. 2016.
	Total		1052.63	964.81	962.23		